



PT. WIJAYA KARYA (Persero) Tbk.
EPCC
PROYEK PEMBANGUNAN TERMINAL LPG REFRIGERATED TAHAP II

REKAPITULASI RENCANA PENGUNAAN DROPPING/DANA
Periode : Minggu 01 (Bulan : April 2024)

NO.	URAIAN	NETTO	PPN	PPH	Potongan	JUMLAH	NO. REKENING	A/N	BANK	KETERANGAN
1	PT. JEMBO CAMBLE COMPANY, TBK PENGADAAN BARANG KABEL MEDIUM VOLTAGE	1.970.079.336	216.708.727	29.551.190		1.940.529.146	102-01002-06827	PT. JEMBO CAMBLE COMPANY, TBK	MANDIRI	TP 01 03 P EPCC TBK 2 0184 II 2025
	TOTAL PEMBAYARAN	1.970.079.336	216.708.727	29.551.190		1.940.529.146				

Jakarta, 30 April 2025
Dibuat Oleh,

Menggalih,

Bagus Wira Paksi
Manager of Finance

Faisal Luning
Koordinator Keuangan

Muhammad
Manager Proyek

Firdaus
MKHC



2025-04-22 22:34

PT Wijaya Karya

1 / 1

Rekap Progress Pekerjaan

1. Pekerjaan	: Pengadaan Barang Kabel Medium Voltage
Proyek	: LPG Refrigerated Jawa Timur Tahap 2
2. Tanggal Kontrak	: 2025-02-12
Nomor PO	: 4130009895
Nomor Kontrak	: TP.01.03/P.EPCC.TBN2.0184/II/2025
Nilai Kontrak	: Rp. 19,700,793,360.00

1. NILAI PRESTASI

1.1 Yang lalu	:	0%	x	Rp. 19,700,793,360	=	Rp. 0
1.2 Saat ini	:	10.00%	x	Rp. 19,700,793,360	=	Rp. 1,970,079,336
1.3 S/d saat ini	:	10.00%	x	Rp. 19,700,793,360	=	Rp. 1,970,079,336

2. POTONGAN UANG MUKA

2.1 Yang lalu	:				=	Rp. 0
2.2 Saat ini	:	0.0%	x	Rp. 1,970,079,336	=	Rp. 0
2.3 S/d saat ini	:				=	Rp. 0

3. POTONGAN RETENSI

3.1 Yang lalu	:				=	Rp. 0
3.2 Saat ini	:	0.0%	x	Rp. 1,970,079,336	=	Rp. 0
3.3 S/d saat ini	:				=	Rp. 0

4. JUMLAH TAGIHAN NETTO

Rp. 1,970,079,336